



Wilson - Pine

Project Update - week ending 01/06/17

Completed this week:

- Removed tree stumps from tree clearing
- Continued landscape plan efforts with Judy Stark in preparation for Chenequa submittal.
- Worked on sample exterior materials for Chenequa submittal.
- Conducted client meeting – landscaping review, current plan review, stained siding sample review
- Completed driveway permit application

Scheduled for next week:

- Continue to work on siding stain samples
- Restake to establish key house, garage, and driveway marks after tree clearing and stump removal from last week
- Excavate for initial part of driveway near septic area
- Continue to work on items needed for Chenequa review (exterior material samples, landscape plan, etc.)
- Have survey updated based on landscaping plans impact on grade lines
- Explore permeable substrate options for pea gravel areas of driveway
- Review landscaping plans with Judy and Jorgen – Monday 1/9
- Meet with WE Energies for design of getting gas and electric to the building site – Tuesday 1/10
- Meet with Susan from Tall Pines and Judy to review landscape plan and get approval from Tall Pines – Tuesday 1/10. Note – When I talked to Susan about Tall Pines approval she said it was not very descriptive in the agreement. I asked if she could write up something for us to have for Chenequa and she said she would.
- Meet with Jorgen, Judy, and Chenequa inspection for building permit submittal packet – Thursday 1/12

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- Complete plans for submittal to Chenequa
- Meet with inspector to submit construction permit packet to him – Thursday 1/12

Needed from JJD (designer):

- Landscape light fixture specs – post light and pier lights
- Confirm post light actual post initial design
- Provide exterior trim paint colors for samples