



Wilson - Pine

Project Update - week ending 01/27/17

Completed this week:

- Updated grading plans per feedback from Tall Pines
- Conveyed final revised grading plans to Tall Pines (Don) and obtained their approval
- Finalized exterior trim color
- Graded in driveway
- Jessica, Jorgen, and Kurt – discussed high level plans for prep for Chenequa review board meeting
- Jessica, Jorgen, and Kurt – discussed high level plans for bid set and interior plans
- Met with potential rough carpentry company to discuss timing, manpower, and duration
- Met with potential provider of wall and house stone – obtained samples and photos to share with JJD and Port City
- Continued to work on siding stain samples
- Continued to work with WE Energies on getting utilities to the site

Scheduled for next week:

- Meet with potential poured foundation wall company to discuss timing, manpower, and duration
- Review wall and house stone options and siding stain samples with JJD and Port City.
- Finalize date of bid set plans to be completed by Jorgen to allow Kurt to start bidding the project
- Continue to work on siding stain samples
- Continue to work on additional items needed for Chenequa review (exterior material samples)
- Continue to work with WE Energies on getting utilities to the site

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- Complete bid set plans
- Feedback/input on exterior finish samples
- Continue on interior elevations

Needed from JJD (designer):

- Feedback/input on exterior finish samples
- Continue on interior elevation details
- Continue on interior selections