



WilPine

Project Update - week ending 02/03/17

Completed this week:

- Jessica, Jorgen, and Kurt – reviewed siding colors, house stone options, and wall stone options
- Met with potential foundation company to discuss timing, manpower, and duration
- Met with potential provider of wall and house stone – obtained additional samples and photos to share with JJD and Port City
- Continued to work on siding stain samples
- Continued to work with WE Energies on getting utilities to the site
- Obtained septic permit

Scheduled for next week:

- Finalize date of bid set plans to be completed by Jorgen to allow Kurt to start bidding the project
- Meet with potential concrete planking (detached garage floor) company to discuss timing, manpower, and duration
- Review additional wall and house stone options and siding stain samples with JJD and Port City.
- Continue to work on siding stain samples
- Continue to work on additional items needed for Chenequa review (exterior material samples)
- Complete final preparation for Chenequa plan commission review meeting on 2/13
- Continue to work with WE Energies on getting utilities to the site

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- Complete bid set plans
- Feedback/input on exterior finish samples – wall and house stone
- Review of all windows with JJD after bid set plans completed
- Continue on interior elevations

Needed from JJD (designer):

- Feedback/input on exterior finish samples – wall and house stone
- Review of all windows with Jorgen after bid set plans completed
- Continue on interior elevation details
- Continue on interior selections