



WilPine

Project Update - week ending 02/10/17

Completed this week:

- Jorgen and Kurt delivered final materials to Chenequa for 2/13 plan commission meeting
- Jessica, Jorgen, and Kurt – continued to review siding colors, house stone options, and wall stone options
- Met with potential concrete planking (detached garage floor) company to discuss timing, manpower, and duration
- Met with potential provider of wall and house stone – obtained additional samples and photos to share with JJD and Port City
- Continued to work on siding stain samples
- Continued to work with WE Energies on getting utilities to the site
- Obtained approval from Tall Pines on having a small bore pit in the conservancy to fuse the gas line together. Pit will be immediately covered in after fusing gas line.
- Obtained Jorgen and Jessica feedback/input on exterior finish samples – wall and house stone
- Started preparing application and documents for building permit, this comes after the plan commission approves the overall plans.
- Set up team access to Romsos Custom Homes' website

Scheduled for next week:

- Have Chenequa plan commission review meeting – Monday 2/13 6:00 pm
- Finalize date of bid set plans to be completed by Jorgen to allow Kurt to start bidding the project
- Deliver additional siding samples to JJD for review
- Continue to work with WE Energies on getting utilities to the site
- Submit for building permit once bid set plans are completed
- Continue to work with key subs needed at the start of the project – excavation, poured calls, rough carpentry

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- Complete bid set plans
- Review of all windows with JJD after bid set plans completed
- Continue on interior elevations

Needed from JJD (designer):

- Feedback/input on exterior finish samples – wall and house stone
- Review of all windows with Jorgen after bid set plans completed
- Continue on interior elevation details
- Continue on interior selections