



WilPine

Project Update - week ending 02/17/17

Completed this week:

- Continued to work with WE Energies on getting utilities to the site
- Chenequa plan commission review meeting – obtained conditional approval based on resolving un-shielded exterior light fixture issues.
- Continued preliminary bidding efforts based on progress plans
- Met with Lora and Stu to discuss process of starting with detached garage and boathouse before having complete bidding results
- Completed heat calculations needed for building permit application
- Completed application for building permit, pending bid set plans to submit
- Worked with JJD on getting sample light fixture and shielding glass to mock up for Chenequa approval.

Scheduled for next week:

- Finalize date of bid set plans to be completed by Jorgen to allow Kurt to start bidding the project
- Send shell bid set plans out to bid for all three buildings
- Submit for building permit once bid set plans are completed
- Continue to work with key subs needed at the start of the project – excavation, poured calls, rough carpentry

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- Complete bid set plans
- Review of all windows with JJD after bid set plans completed
- Continue on interior elevations

Needed from JJD (designer):

- Review of all windows with Jorgen after bid set plans completed
- Continue on interior elevation details
- Continue on interior selections
- Work on getting sample exterior light fixture for Kurt to mock up for Chenequa