



Wilson - Pine

Project Update - week ending 11/18/16

Completed this week:

- Marked trees with pink survey tape to be removed
- Marked new house/boat house/garage locations with yellow caution tape
- Reviewed marked trees and building locations with Lora
- Confirmed septic will fit on hill in SE corne of buildable area
- Finalized tree removal scope and cost
- Discussed and met with Cody (Chenequa Forester) and Susan Buchannan (Tall Pines) to discuss our plans for tree removal – They were happy to be included and were fine with everything.
- Obtained proposed grading details and permeable paver details from Jorgen to satisfy what we need for DNR permit application. Obtained
- Worked with Chenequa inspector (Tony) to confirm work planned to be completed prior to going to review board – obtained his approval on tree removal, road establishment into house location, and erosion control.
- Continued to work on DNR NOI permit items with SHE (engineering firm). This is the major DNR permit that includes everything we did for wetland delineation, delineation confirmation with DNR, endangered resource report, archaeology report, survey with buildings/grading/erosion control/etc.
- Continued to work on utilities

Completed this week:

- Schedule tree removal for this fall (soon), pending client approval on cost
- Continue to work on DNR NOI permit items. The goal is to have the complete permit application out by 11/29/16.
- Continue to work on utilities

Needed from Lora and Stu:

- Stu's final approval on house and boathouse placement
- Stu and Lora's final approval on REVISED detached garage location which is how you see it outlined with caution tape on site but moved to the east 8 feet.
- Approval on tree removal cost, emailed 11/21/16

Needed from Jorgen (architect):

- A high level schedule on milestone plan completion dates (Floor plans, Shell plans, Interior plans, and other milestone plan points)
- List of any decisions needed from Lora and Stu
- List of any decisions needed from Kurt

Needed from JJD (designer):

- A high level schedule on selection completion dates