



WilPine

Project Update - week ending 03/24/17

Completed this week:

- Remember to see the website for current pictures under Foundation.
- Continued preliminary bidding efforts based on progress plans
- Worked with a few insurance companies on builder's risk insurance for Lora and Stu
- Detached garage - Formed and poured walls, stripped wall forms
- Detached garage – Confirmed spancrete measurements
- Boathouse - Poured concrete footings, formed and poured walls, and stripped wall forms
- Continued to work with key subs needed at the start of the project – rough carpentry and Spancrete
- Met with excavator and foundation sub to come up with game plan for house excavation and pouring of footing and walls. This will be completed in two phases due to the size of the building and the stone/gravel soil conditions

Scheduled for next week:

- Continue to work with key subs needed at the start of the project – rough carpentry and Spancrete
- Continue to explore other options for permeable auto courts
- High level near-term schedule:
 - Foundation water-proofing and insulation – 3/27
 - Partial backfill starting – 3/31
 - Start framing boathouse – 4/3
 - Spancrete in detached garage - approx. 4/4

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- To issue “For Construction” house foundation plans and outbuilding framing plans – 3/29
- Continue on interior elevations

- Critical path items:
 - Window approval all buildings and all details - by 3/31

Needed from JJD (designer):

- Provide additional feedback on auto court options presented by Kurt
- Continue on interior elevation details
- Continue on interior selections
- Get sample exterior light fixture for Kurt to mock up for Chenequa
- Critical path items:
 - Window approval all buildings and all details - by 3/31