



WilPine

Project Update - week ending 03/31/17

Completed this week:

- Remember to see the website for current pictures under Foundation.
- Continued preliminary bidding efforts based on progress plans
- Detached garage – Water-proofing and insulation of poured walls, stone backfill on interior
- Boathouse - Water-proofing and insulation of poured walls, stone backfill on interior, backfilled foundation
- Driveway – continued to maintain driveway conditions
- Continued to work with key subs needed at the start of the project – rough carpentry and Spancrete
- Continued to clean up the site (downed and cut trees) around the silt fenced area
- Rough carpenter delivered their lift, trailer, tools in prep for Monday start
- Jorgen issued “For Construction” foundation plans for the main house
- Talked to Jorgen about budget and schedule
- Talked to Jessica about budget and schedule

Scheduled for next week:

- Lumber delivery on Monday
- Rough carpentry to start Monday – starting on boathouse
- Phase 1 house excavation to start Monday – north half
- Spancrete for detached garage on Wednesday
- Stake the house corners on the north half of house for excavation
- Show building inspector mocked up exterior light to try to satisfy Chenequa’s tight restrictions on exterior lighting
- Meet with Stu on 4/7 – budget, contract, schedule

Needed from Lora and Stu:

- Stu – provide Kurt with feedback on issues experiencing on the website
- Stu – provide time and location for meeting with Kurt on 4/7

Needed from Jorgen (architect):

- To issue “For Construction” outbuilding framing plans – 3/29
- Continue on interior elevations
- Critical path items:
 - Window approval all buildings and all details - by 3/31

Needed from JJD (designer):

- Provide additional feedback on auto court options presented by Kurt
- Continue on interior elevation details
- Continue on interior selections
- Get sample exterior light fixture for Kurt to mock up for Chenequa – 4/4
- Critical path items:
 - Window approval all buildings and all details - by 3/31