



WilPine

Project Update - week ending 04/07/17

Completed this week:

- Remember to see the website for current pictures under Foundation, Framing, Mechanicals.
- Jorgen issued framing plans for outbuildings only
- Submitted payment and paperwork for WE Energies services
- Continued preliminary bidding efforts based on progress plans
- Detached garage – Set spancrete, delivered lumber, started electrical pedestal
- Boathouse – Delivered lumber, started framing
- Main House – staked corners on north half of house, started excavation
- Driveway – continued to maintain driveway conditions
- Continued to clean up the site (downed and cut trees) around the silt fenced area
- Showed building inspector mocked up exterior light and satisfied Chenequa's tight restrictions on exterior lighting
- Talked to Jorgen and Jessica about budget and schedule
- Work with Lora and internet/cable/tv service
- Met with Stu on site to review progress and talk about high level details

Scheduled for next week:

- Work with Jessica on high level budget
- Finalize construction contract
- Finalize calls to set up internet/cable/tv service to go in with WE Energies directional bore
- Finish electrical pedestal on detached garage (main service), have it inspected
- Boathouse – continue rough carpentry
- Detached garage – start rough carpentry
- Main house – finish north half of excavation, pour footings, start forming walls

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- To issue “For Construction” exterior trim detail on outbuildings 4/12
- Continue on interior elevations
- Critical path items:
 - Window approval on outbuildings 4/12
 - Window approval all buildings and all details - by 4/31

Needed from JJD (designer):

- Provide additional feedback on auto court options presented by Kurt
- Continue on interior elevation details
- Continue on interior selections
- Critical path items:
 - Window approval on outbuildings 4/11
 - Exterior trim detail approval on outbuildings 4/11
 - Window approval all buildings and all details - by 4/31