



WilPine

Project Update - week ending 04/14/17

Completed this week:

- Remember to see the website for current pictures under Foundation, Framing, Mechanicals.
- Erosion control – installed additional hay bales per request of Chenequa
- Continued preliminary bidding efforts based on progress plans
- Detached garage – started rough framing, received roof trusses
- Boathouse – finished rough framing, pending window and trim approval
- Main House – completed excavation, set and poured footings
- Driveway – continued to maintain driveway conditions
- Continued to clean up the site (downed and cut trees) around the silt fenced area
- Worked with Lora and internet/cable/tv service
- Finished electrical pedestal on detached garage (main service), have it inspected
- Had conference call with Port City and JJD

Scheduled for next week:

- Work with Jessica on high level budget
- Finalize construction contract
- Finalize construction budget
- Finalize calls to set up internet/cable/tv service to go in with WE Energies directional bore
- Boathouse – work on plumbing layout into septic
- Detached garage – continue rough framing
- Main house – start forming walls on north half of house only
- Have conference call with Port City and JJD

Needed from Lora and Stu:

- Decision on if you want to added an overhead garage door to the north side of one of the attached garage stalls? If so, which stall?

Needed from Jorgen (architect):

- To issue “For Construction” exterior trim detail on outbuildings 4/12
- Continue on interior elevations
- Critical path items:
  - Window approval on outbuildings – by 4/12
  - Window approval all buildings and all details - by 4/31
  - Main house framing plans – by 5/8

Needed from JJD (designer):

- Provide additional feedback on auto court options presented by Kurt
- Continue on interior elevation details
- Continue on interior selections
- Critical path items:
  - Window approval on outbuildings – by 4/11
  - Exterior trim detail approval on outbuildings – by 4/11
  - Window approval all buildings and all details - by 4/31
  - Main house framing plans – by 5/8