



WilPine

Project Update - week ending 04/21/17

Completed this week:

- Remember to see the website for current pictures under Foundation and Framing
- Continued preliminary bidding efforts based on progress plans
- Detached garage – continued rough framing
- Boathouse – finalized exterior trim details at roof edges only
- Main House – delivered and started setting foundation wall forms on north half of house for poured concrete walls
- Driveway – continued to maintain driveway conditions
- Continued to clean up the site (downed and cut trees) around the silt fenced area
- Worked on internet/cable/tv service – we will be boring two 2” sleeves for future phone/internet/cable service to run through
- Met on site with WE Energies on logistics for boring in utilities in a few weeks
- Had conference call with Port City and JJD
- Worked on construction contract and budget
- Decided against adding an overhead garage door to north side of attached garage
- Issues “For Construction” exterior trim details for boathouse
- Ordered boathouse and detached garage windows

Scheduled for next week:

- Finalize construction contract
- Finalize construction budget
- Complete initial overall schedule
- Boathouse – work on plumbing layout into septic, work on exterior trim at roof lines only
- Detached garage – continue rough framing
- Main house – continue forming walls and pour walls on north half of house only
- Have conference call with Port City and JJD

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- To issue “For Construction” exterior trim detail on detached garage 4/12
- Continue on interior elevations
- Critical path items:
 - Window approval all buildings and all details - by 4/31
 - Main house framing plans – by 5/8

Needed from JJD (designer):

- Work out south wall closet details for boathouse with Lora
- Provide additional feedback on auto court options presented by Kurt
- Provide Kurt feedback on exterior stone selection details
- Continue on interior elevation details
- Continue on interior selections
- Critical path items:
 - Exterior trim detail approval on garage – by 4/11
 - Window approval all buildings and all details - by 4/31
 - Main house framing plans – by 5/8