



WilPine

Project Update - week ending 05/26/17

Completed this week:

- Remember to see the website for current pictures under Foundation, Exterior Finishes, Roofing, Site Preparation and more.
- Detached garage – pending exterior trim details after house framing plans
- Boathouse – continued trimming exterior at rooflines only, started copper roof work that needed to be on prior to finishing trim and siding
- Main House – stripped concrete wall form, water-proofed concrete walls, insulated concrete walls, inspected for backfill, measured for structural steel
- Driveway – continued to maintain driveway conditions
- Site – met with Tall Pines (Don) on some finer details related to access drive and drainage. Meeting went great.
- Continued to clean up the site (downed and cut trees) around the silt fenced area
- Had conference call with Port City and JJD – reviewed milestones to make framing plan date of 6/2
- JJD – provided most of the window and framing plan details to Jorgen
- Worked with possible stone provider out east on samples

Scheduled for next week:

- Follow up on exterior stone details
- Boathouse – work on exterior trim at roof lines only
- Detached garage – pending exterior trim detail from JJD, on hold until house framing plans completed
- Main house – backfill, set structural steel, excavate for attached garage
- Site – start installing access drive for neighbors
- Utilities – install gas and electric – pending dry weather, got rained out for several weeks
- Have conference call with Port City and JJD

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- ~~Issue “For Construction” exterior trim detail on detached garage 4/12, 5/3—pending feedback from JJD.~~ On hold for now
- Continue on interior elevations
- Critical path items:
 - Window approval all buildings and all details - ~~by 4/31~~, 6/2
 - Main house framing plans – by ~~5/8~~, 6/2

Needed from JJD (designer):

- Finalize and send to Jorgen window sizes and locations by 5/23 – finish up the few pending windows and framing details.
- Finalize and send to Jorgen all final trim details that impact framing of roof/dormer/etc overhangs by 6/6
- Continue on interior elevation details
- Continue on interior selections
- Critical path items:
 - ~~Exterior trim detail approval on garage—by 4/11, 5/2~~ On hold for now
 - Window approval all buildings and all details - ~~by 4/31~~, 6/2
 - Main house framing plans – by ~~5/8~~, 6/2