



WilPine

Project Update - week ending 06/23/17

Completed this week:

- Remember to see the website for current pictures
- Detached garage – pending exterior trim details after house framing plans
- Boathouse – continued trimming exterior and started finishing shingle siding
- Main House – continued floor joist layout on first floor and plywood decking
- Driveway – continued to maintain driveway conditions
- Site – continued to clean up the site (downed and cut trees) around the silt fenced area
- Had conference call with Port City and JJD – reviewed next critical steps, informed window drawings ready in about 1 week
- Stone veneer sample mixture to arrive this coming week.

Scheduled for next week:

- Boathouse – work on exterior trim, continue finishing cedar shingle siding, finalize siding color with Jessica and Lora
- Detached garage – pending exterior trim detail from JJD
- Main house – start framing first floor walls
- Site – continue on brush cleanup
- Have conference call with Port City and JJD
- Week of 6/26 Kurt to initiate conversations with Jessica and Jorgen on millwork provider(s) and timing.
- 

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

1. Jorgen to finalize back porch framing details by 6/28

Needed from JJD (designer):

1. JJD to finalize house swoop details, height, and implications around windows and other transitions – ~~by 6/19~~, Kevin still working on swoop detail at overhang condition like at master bedroom, then Jorgen to finalize by 6/23
2. JJD to finalize non-load bearing wall openings on second floor – by 6/27, then Jorgen to put into plans
3. Week of 6/26 Jessica and Lora to schedule site meeting with Kurt for exterior colors finalization
4. JJD to come up with an image of an exterior staircase for east end of detached garage. Jorgen can draw after design is established – by 6/27, Image for then Jorgen to design around the concept.
5. JJD to finalize all main house overhang/soffit/etc. details – by 7/2, details for Jorgen to then put into the trim detail plans.
6. JJD to finalize detached garage trim details – by 7/21, images for Jorgen to start with to then put into trim details and finish up framing plans and trim plans
7. JJD to finalize design for boathouse north door assembly and service door – by 7/29, starting image to design from, then Jorgen to put into plans