



WilPine

Project Update - week ending 07/07/17

Completed this week:

- Remember to see the website for current pictures
- Detached garage – pending exterior trim details from JJD 7/21
- Boathouse – continued trimming exterior and shingle siding, started cedar roof work and copper flashing, continued exterior priming
- Main House – Continued first floor walls and started second floor floor structure
- Driveway – continued to maintain driveway conditions
- Site – continued to clean up the site around the silt fenced area
- Had site visit/meeting with Lora, Stu, Port City and JJD – reviewed exterior siding colors, stone sample, discussed next critical steps, informed window drawings ready 7/6
- Starting working with Stoneyard on larger stone size options for our current sample
- Distributed window shop drawings for review to JJD and Port City
- Finalized boathouse siding color = Farrow & Ball Clunch #2009
- Narrowed down main house siding color to something between Farrow & Ball - Skimming Stone # 241 and Purbeck Stone #275. Kurt has made three samples between these colors and they are ready for review

Scheduled for next week:

- Boathouse – work on exterior trim, continue finishing cedar shingle siding, finalize siding finish cedar roof, start finish painting
- Detached garage – pending exterior trim detail from JJD 7/21
- Main house – finish first floor walls, continue on second floor floor system
- Site – continue on brush cleanup
- Have conference call with Lora, Port City and JJD
- Kurt to start the conversations with Essmann's millwork shop for partnering on this project.
- Kurt to review window shop drawings with Weather-Tek on Tuesday 7/11.
- Kurt to confirm stone size availability options and pricing impact of larger stones

Needed from Lora and Stu:

- Review revised exterior paint colors for main house siding by 7/31

Needed from Jorgen (architect):

1. Jorgen to finalize back porch framing details by ~~6/28~~, pending JJD feedback scheduled for 7/11
2. Finish second floor wall opening and sections by ~~6/28~~, pending JJD feedback scheduled for 7/11
3. Finish master bedroom area third swoop detail 7/11

Needed from JJD (designer):

1. JJD to come up with an image of an exterior staircase for east end of detached garage. Jorgen can draw after design is established – ~~by 6/27~~, Image for then Jorgen to design around the concept. JJD to provide revised date for this.
2. JJD to finalize all main house overhang/soffit/etc. details – ~~by 7/2~~, revised to 7/11, details for Jorgen to then put into the trim detail plans.
3. JJD to finalize detached garage trim details – by 7/21, images for Jorgen to start with to then put into trim details and finish up framing plans and trim plans
4. JJD to finalize design for boathouse north door assembly and service door – by 7/29, starting image to design from, then Jorgen to put into plans
5. Review revised exterior paint colors for main house siding by 7/31