



WilPine

Project Update - week ending 07/14/17

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – pending exterior trim details from JJD 7/21
3. Boathouse – continued trimming exterior and shingle siding, continued cedar roof work and copper flashing, continued exterior priming
4. Main House – Continued first floor walls and second floor floor structure
5. Driveway – continued to maintain driveway conditions
6. Site – continued to clean up the site around the silt fenced area
7. Team conference call with Lora, Stu, Port City and JJD – discussed stone sample next steps, discussed next critical steps, discussed window drawings review
8. Continued working with Stoneyard on larger stone size options for our current sample
9. Kurt met with window provider to review and mark up show drawing
10. Received second floor framing plans from Port City, plans still have some open items that JJD is working on.
11. Received exterior swoop details for master bedroom area.
12. JJD provided master tub detail for framing wall the matches tub shape

Scheduled for next week:

1. Kurt - provide high-level schedule with milestones to keep all project aspects on track
2. Boathouse – work on exterior trim, continue finishing cedar shingle siding, finalize siding, finish cedar roof, start finish painting
3. Detached garage – pending exterior trim detail from JJD 7/21
4. Main house – finish capping first floor, start second floor walls
5. Site – continue on brush cleanup
6. Have conference call with Lora, Port City and JJD
7. Thursday - meet with Essmann's millwork shop for partnering on this project.
8. Reminder – Kurt will be working from out of town the week of 7/24 – 7/28

Needed from Lora and Stu:

1. Review revised exterior paint colors for main house siding by 7/31

Needed from Jorgen (architect):

1. Plan updates – pending details from JJD (see items below)
2. Window shop drawing review in prep for 7/31 meeting

Needed from JJD (designer):

1. JJD to provide date for - JJD to finalize all main house overhang/soffit/etc. details – ~~by 6/7, 7/2, 7/11~~, details for Jorgen to then put into the trim detail plans. **This information is extremely time sensitive and needed very soon to continue with framing or it could result in any combination of: fewer carpenters on site, rework and/or additional cost to have to go back and finish overhangs after walls are installed.**
2. JJD to provide date for - Finish missing details on open framing items – patio overhang, front stoop, back stoop, dormer ceilings, hall 204, cupola, etc. **We will soon be framing for the cupola per plan unless we hear differently.**
3. By 7/14 - JJD to come up with an image of an exterior staircase for east end of detached garage. Jorgen can draw after design is established – ~~by 6/27~~, Image for then Jorgen to design around the concept. JJD to provide revised date for this.
4. By 7/21 - JJD to finalize detached garage trim details – images for Jorgen to start with to then put into trim details and finish up framing plans and trim plans
5. By 7/29 - JJD to finalize design for boathouse north door assembly and service door, starting image to design from, then Jorgen to put into plans
6. By 7/31 - Review revised exterior paint colors for main house siding. Coordinate with Kurt as samples are in job trailer