



WilPine

Project Update - week ending 07/21/17

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – obtained trim details from JJD and started trim work
3. Boathouse – finished trimming exterior and shingle siding as far as we can go without stone veneer, finished cedar roof work and copper flashing, continued exterior priming
4. Main House – Continued first and second floor walls
5. Driveway – continued to maintain driveway conditions
6. Site – continued to clean up the site around the silt fenced area
7. Stone veneer – met with Jorgen on site to modify stone sample mix, Lora saw this on 7/21 and liked it so far
8. Team conference call with Port City and JJD – discussed stone sample next steps, discussed next critical steps, discussed window drawings review set for 7/31
9. Continued working with Stoneyard on larger stone size options for our current sample
10. Second floor framing plans still have some overhang open items that JJD is working on.
11. Met with Essmann’s cabinetry shop and JJD to start discussing likely partnership and scope of work.
12. Lora and Kurt finalized septic and well locations
13. High level schedule – Kurt to finalize by 7/21

Scheduled for next week:

1. Reminder – Kurt is out of town but still available by phone/email
2. Boathouse – continue finish painting
3. Detached garage – continue exterior trim work
4. Main house – continue on second floor walls and roof framing, start chimney masonry work
5. Septic – finish layout of septic system
6. Site – continue on brush cleanup
7. Have conference call with Lora, Port City and JJD

Needed from Lora and Stu:

1. Review revised exterior paint colors for main house siding by 7/31

Needed from Jorgen (architect):

1. Plan updates – continue with as you get details from JJD
2. Window shop drawing review in prep for 7/31 meeting

Needed from JJD (designer):

1. By 7/24 - JJD to finalize all main house overhang/soffit/etc. details – ~~by 6/7, 7/2, 7/11,~~ details for Jorgen to then put into the trim detail plans. This information is extremely time sensitive and needed very soon to continue with framing or it could result in any combination of: fewer carpenters on site, rework and/or additional cost to have to go back and finish overhangs after walls are installed.
2. Ongoing on some as will be finalized once areas framed in - Finish missing details on open framing items – patio overhang, front stoop, back stoop, dormer ceilings, hall 204, cupola, etc. We will soon be framing for the cupola per plan unless we hear differently.
3. By 7/14 - JJD to come up with an image of an exterior staircase for east end of detached garage. Jorgen can draw after design is established – ~~by 6/27,~~ Image for then Jorgen to design around the concept. JJD to provide revised date for this.
4. By 7/21 (JJD – need revised date)- JJD to finalize detached garage trim details – images for Jorgen to start with to then put into trim details and finish up framing plans and trim plans
5. By 7/29 - JJD to finalize design for boathouse north door assembly and service door, starting image to design from, then Jorgen to put into plans
6. By 7/31 - Review revised exterior paint colors for main house siding. Paint samples in boathouse on south wall, also selection mortar color for house and boathouse, samples in boathouse next to paint samples.