



WilPine

Project Update - week ending 08/04/17

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – waiting for custom run trim
3. Boathouse – started copper standing seam roof
4. Main House – Continued second floor walls, ridge beams, and rafters. Kurt, Kevin, and Jorgen met to combine all window red-lines. Kurt met with window provider to review red-lines. Met with mason to review specific fireplace details from JJD.
5. Driveway – continued to maintain driveway conditions
6. Site – continued to clean up the site around the silt fenced area
7. Stone veneer – pending sample materials
8. Team conference call with Port City and JJD – discussed next steps, and items due.
9. High level schedule – Kurt to finalize by ~~7/24~~, 8/7
10. Chimney pot finish samples on their way
11. Jorgen provided basement plumbing measurement for below floor plumbing.
12. JJD provided some gable trim details.
13. JJD provided framing details and finish conceptual details for stair and upper landing ceiling.

Scheduled for next week:

1. Boathouse – finish standing seam copper roof install
2. Detached garage – continue exterior trim work
3. Main house – continue on second floor walls and roof framing. Start chimney work. Possibly start septic work. Wire temporary outlets into house. Start below floor plumbing.
4. No conference call with Lora, Port City and JJD – Kurt will set up time to meet directly with Lora as JJD is closed for Summer Break.

Needed from Lora and Stu:

1. Decision on if you are going with the lighting consultant through JJD. Need to lock in schedules if we are going with her.

Needed from Jorgen (architect):

1. Plan updates – continue with as you get details from JJD
2. By 8/4 (Jorgen – need revised date) - Detached garage staircase – draft plans for exterior staircase based on JJD input concepts. Send to JJD and Kurt. JJD to review with Lora and Stu once the plans are refined.

Needed from JJD (designer):

1. Ongoing - will be finalized once areas framed in - Finish missing details on open framing items – patio overhang, front stoop, back stoop, dormer ceilings, hall 204, etc.
2. Some the week of 7/31 and the balance the week of 8/14 - Finalize all main house swoop, overhang/soffit/etc. details like JJD did for the detached garage. Based on the more complex house details we may need Jorgen to put some of these details into CAD. ~~Due—by 6/7, 7/2, 7/11, 7/24~~ This information is extremely time sensitive and needed very soon to continue with framing or it could result in any combination of: fewer carpenters on site, rework and/or additional cost to have to go back and finish overhangs after walls are installed.
3. By 7/21 (JJD – need revised date) - Finalize detached garage remaining trim/shed roof/bracket details
4. By 7/29 (JJD – need revised date) - Finalize design for boathouse north door assembly and service door, starting image to design from, then Jorgen to put into plans
5. By 8/4 (JJD – need revised date) – Provide some roof swoop/overhang details, remaining the week of 8/14.
6. By ?????? (JJD – need date) - Detached garage shingle detail – need final decision on anything other than standard shingle siding install. JJD said we are not doing the wave detail shown on the elevations.
7. By ?????? (JJD – need date) - Provide update on next steps for the round and oval windows that were removed from the current window package at the 7/31 window shop drawing review meeting. Kurt needs to know future direction and timing on these as they are part of the strategy for getting the house water tight.