



WilPine

Project Update - week ending 08/11/17

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – waiting for custom run trim
3. Boathouse – finished copper standing seam roof, in the process of finishing copper plumbing vent stack – this has not be completed yet
4. Main House – Continued second floor walls, ridge beams, and rafters. Temporary electric into basement and first floor. Started rough plumbing layout for below floor plumbing. Started chimney work.
5. Driveway – continued to maintain driveway conditions
6. Site – continued to clean up the site around the silt fenced area
7. Stone veneer – pending sample materials
8. High level production schedule sent out to team – we need to work on selection schedule from this production schedule.
9. Chimney pot finish samples – arrived and Kurt will get to JJD
10. Lora and Stu approved use of lighting designer through JJD
11. Update – per inspector the gas fresh air supplies need to be in the side of the firebox and can not be in the bottom. Per inspector fireplace tile, setting material, and grout all need to be able to handle 1800 degrees Fahrenheit.

Scheduled for next week:

1. Boathouse – finish copper vent stack decorative work
2. Detached garage – exterior trim work
3. Main house – continue on second floor walls and roof framing. Continue chimney work. Continue plumbing layout and below floor plumbing. Drill well. Possibly start septic work.
4. Team conference call with Lora, Port City and JJD – to discuss urgent topics and overall schedule

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Plan updates – continue with as you get details from JJD
2. By 8/4 (Jorgen – need revised date) - Detached garage staircase – draft plans for exterior staircase based on JJD input concepts. Send to JJD and Kurt. JJD to review with Lora and Stu once the plans are refined.

Needed from JJD (designer):

1. Some the week of 7/31 and the balance the week of 8/14 - Finalize all main house roof swoop, roof break point swoops, overhang/soffit/etc. details like JJD did for the detached garage. Based on the more complex house details we may need Jorgen to put some of these details into CAD. ~~Due – by 6/7, 7/2, 7/11, 7/24~~ This information is extremely time sensitive and essential to continue with framing areas that are now sitting idle and slowing the process.
2. Ongoing - will be finalized once areas framed in - Finish missing details on open framing items – patio overhang, front stoop, back stoop, dormer ceilings, hall 204, etc.
3. By 7/21 (JJD – need revised date) - Finalize detached garage remaining trim/shed roof/bracket details, also window sill details, and masonry opening window trim details
4. By 7/29 (JJD – need revised date) - Finalize design for boathouse north door assembly and service door, starting image to design from, then Jorgen to put into plans
5. By ?????? (JJD – need date) - Detached garage shingle siding detail – need final decision on anything other than standard shingle siding install. JJD said we are not doing the wave detail shown on the elevations.
6. By ?????? (JJD – need date) - Provide update on next steps for the round and oval windows that were removed from the current window package at the 7/31 window shop drawing review meeting. Kurt needs to know future direction and timing on these as they are part of the strategy for getting the house water tight.
7. By ?????? (JJD – need date) - Provide update on general selection status – like plumbing, wood floors, etc. to allow pricing, contracting, and scheduling.