



WilPine

Project Update - week ending 11/10/17

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – continued exterior trim work, continued exterior painting, gas piping, continued on roof shingles
3. Boathouse – enclosed for the winter as design efforts stay focused on main house
4. Main House – misc. framing, frame overhang details, continued framing staircase walls, continued window install, continued painting of cedar shingle siding off site, continued HVAC install, started the install of temporary furnaces (did not start up yet).
5. Continued discussions with JJD on schedule
6. JJD provided some additional roof overhang details
7. Chimney pot samples – created paint chip samples to send to Superior Clay to try to match
8. Stone veneer – continue to work with Stoneyard on more stone samples to meet our needs. Should have within a week-ish.
9. Port City – provided attached garage overhang details to JJD for feedback
10. JJD – provided completion dates for electrical plans: Upper level = 11/17/17, Main level = 1/2/18, Lower level = 1/16/18. Scheduling walkthroughs two days after each of these to finalize all decisions to start wiring immediately. Working with Anne on purchasing fixtures/devices ahead of time to streamline the process.
11. JJD – Provided some underframing details
12. Lora – agreed with JJD to design priorities of main house first and second floor highest priority, boathouse and basement are very important but second to move in critical path.

Scheduled for next week:

1. Boathouse – work on hold until further design decisions after main house priorities
2. Detached garage – work on hold until further details on staircase on east side, finish roof shingles
3. Main house – misc framing, finish framing staircase, continue to frame overhang details, revised chimney pot sample, JJD site meeting to detail out underframing details throughout the house.
4. Team conference call – to discuss urgent topics and overall schedule.
5. Millwork – issue contract based on budgetary numbers

6. Mortar sample – start next mock-ups for house (larger size stones) and boathouse based on inspiration photo.
7. JJD – continue to provide remaining roof edge details
8. JJD – provide thoughts on pending windows

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Finalize detached garage remaining trim/shed roof/bracket details.
2. Finalize attached garage overhang details – Pending JJD feedback on last details issued.

Needed from JJD (designer):

1. By - Over the next 2 - 4 weeks, Kevin has provided and will continue to provide sections piece meal to keep roofing efforts moving ----- Number 1 priority ----- Finalize all main house roof swoop, roof break point swoops, overhang/soffit/etc. details like JJD did for the detached garage. This also impacts the installed framing materials due to excessive rain and sun exposure without having a roof installed. All other items below that involve Kevin will be worked on after this has been completed.
2. Ongoing - will be finalized once areas framed in - Finish missing details on open framing items – patio overhang, front stoop, back stoop, dormer ceilings, etc.
3. By (after point 1 above) (JJD – need duration for this after point 1 above) - Finalize design for boathouse north door assembly and service door, starting image to design from, then Jorgen to put into plans. Due by 7/29.
4. By ? (JJD – need revised date) - Provide update on next steps for the round, oval, kitchen, and pantry windows that were removed from the current window package. Kurt needs to know future direction and timing on these as they are part of the strategy for getting the house water tight. ~~Due by 8/25, 9/8.~~ Jessica is to get thoughts to Jorgen for him to further explore.
5. Reply to Home Automation questions from Kurt's email