



WilPine

Project Update - week ending 12/15/17

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – enclosed for the winter as design efforts stay focused on main house
3. Boathouse – enclosed for the winter as design efforts stay focused on main house
4. Main House – misc. framing, frame overhang details, continued painting of cedar shingle siding and trim, continued HVAC install, install of temporary furnaces, stone mockup review meetings, started gutters, started septic install
5. JJD provided some additional roof overhang details
6. Chimney pot samples – Ordered
7. Stone veneer – site meeting with Stoneyard owner, final mix ordered to start veneer work, approved mortar sample for boathouse mockup – 50/50 tan and white.
8. JJD – put some electrical work and some plumbing work on temporary hold as Kevin focuses on finishing up details for getting the house water tight.

Scheduled for next week:

1. Boathouse – work on hold until further design decisions after main house priorities
2. Detached garage – work on hold until further details on staircase on east side, finish roof shingles
3. Main house – misc framing, continue gutters, start roofing install, continue to frame overhang details, electrical meeting – “getting all on the same page”, final stone veneer mockup, millwork meetings, continue septic install
4. Team conference call – to discuss urgent topics and overall schedule.
5. JJD – continue to provide remaining roof edge details
6. JJD and Jorgen – provide thoughts on pending windows

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Work with Kevin on exterior items for sealing up the house.

Needed from JJD (designer):

1. Work with Jorgen on exterior items for sealing up the house.
2. Provide preliminary plumbing details – especially toilets