



WilPine

Project Update - week ending 12/22/17

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – enclosed for the winter as design efforts stay focused on main house
3. Boathouse – enclosed for the winter as design efforts stay focused on main house
4. Main House – misc. framing, frame overhang details, continued painting of cedar shingle siding and trim in heated basement, continued HVAC install, stone mockup install, continued gutter install, continued rubber roof install, continued cedar roof shingle install, septic install
5. JJD provided some additional roof overhang details
6. JJD – provided preliminary plumbing details

Scheduled for next week:

1. Boathouse – work on hold until further design decisions after main house priorities
2. Detached garage – work on hold until further design decisions after main house priorities
3. Main house – misc framing in the basement due to cold temps, continue gutters (pending weather), continue cedar roofing install (pending weather), continue to frame overhang details (pending weather),
4. Team conference call – canceled for this week due to holidays

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Work with Kevin on exterior items for sealing up the house.
2. Complete Pine South screen house plans approx. 1/15/18

Needed from JJD (designer):

1. Work with Jorgen on exterior items for sealing up the house.