



WilPine

Project Update - week ending 03/02/18

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – continued stone veneer
3. Boathouse – enclosed for the winter as design efforts stay focused on main house
4. Main House – misc. framing, frame overhang details, continued painting of cedar shingle siding and trim in heated basement, continued HVAC install, continued gutter install, continued cedar roof shingle install, continued rough plumbing, continue rough electrical, millwork meeting, under-framing details from JJD and act upon,
5. JJD/Port City – continue to work collectively on great room gable, billiards gable details, door schedule
6. Pine South – continued finish plumbing, completed finish carpentry, completed finish electrical, bidding screen house.

Scheduled for next week:

1. Boathouse – work on hold until further design decisions after main house priorities
2. Detached garage – continue stone veneer install
3. Main house – misc framing in the basement, continue gutters, continue cedar roofing install, continue to frame overhang details, basement HVAC, rough plumbing, painting exterior trim in the basement, rough electrical first and second floor, under-framing, second part of electrical walk-through on first floor.
4. Pine South – continue bidding of screen house, finish plumbing and finish paint touchups, final cleaning
5. Team conference call – Tuesday 2:00 – canceled due to main house electrical walk-through

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Work with Kevin on exterior items for sealing up the house, door schedule

Needed from JJD (designer):

1. Work with Jorgen on exterior items for sealing up the house.
2. Additional under-framing details – all floors, rough carpenters are running out of work
3. Additional framing details for basement walls and under-framing – rough carpenter are running out of work