



WilPine

Project Update - week ending 04/13/18

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – completed stone veneer
3. Boathouse – enclosed for the winter as design efforts stay focused on main house
4. Main House – misc. framing, frame overhang details, continued painting of cedar shingle siding and trim in heated basement, continued HVAC install, continued gutter install, continued cedar roof shingle install, continued rough plumbing, continue rough electrical, millwork meeting, under-framing details from JJD and act upon, hot tub installed initial meeting, security installer initial meeting, stone veneer started by basement exercise door, started initial security scope desire with Lora and Stu
5. JJD/Port City – continued to work collectively on great room gable, billiards gable detail
6. Pine South – started screen house – shoring up existing, met with concrete sub.

Scheduled for next week:

1. Boathouse – work on hold until further design decisions after main house priorities
2. Detached garage – work on hold until window sill materials arrive shortly, east side pending JJD decisions on staircase, landing, door, and door trim.
3. Main house – misc framing in the basement, continue gutters, continue cedar roofing install, continue to frame overhang details, basement HVAC, rough plumbing, painting exterior trim in the basement, rough electrical first and second floor, under-framing, start stone veneer on chimney when weather allows otherwise keep working on area by exercise door, cabinetry and millwork meeting, 4/19 JJD electrical walkthrough – rest of second floor, landscape meeting on infrastructure for landscape stairs and walls.
4. Pine South – prep below slab electrical conduit work, finish concrete slab engineering, prep and pour concrete – pending weather
5. Team conference call – Tuesday 2:00

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Work with Kevin on exterior items for sealing up the house

Needed from JJD (designer):

1. Work with Jorgen on exterior items for sealing up the house
2. Additional under-framing details – all floors, rough carpenters are running out of work
3. Additional framing details for basement walls and under-framing – rough carpenter are running out of work
4. Schedule next rounds of electrical walk-throughs