



Wilson - Pine

Project Update - week ending 01/13/17

Completed this week:

- Continued landscape plan efforts with Judy Stark in preparation for Chenequa submittal.
- Worked on sample exterior materials for Chenequa submittal.
- Obtained driveway permit
- Completed necessary information for Chenequa initial submittal
- Restaked to establish key house, garage, and driveway marks after tree clearly and stump removal from last week
- Had survey updated based on landscaping plans impact on grade lines
- Explored permeable substrate options for pea gravel areas of driveway
- Met with WE Energies for design of getting gas and electric to the building site
- Met with Susan from Tall Pines and Judy to review landscape plan and get approval from Tall Pines.
- Met with Jorgen, Judy, and Chenequa inspection for building permit submittal packet
- Worked on exterior trim color samples

Scheduled for next week:

- Continue to work on siding stain samples
- Excavate for initial part of driveway near septic area
- Continue to work on additional items needed for Chenequa review (exterior material samples, landscape plan, etc.) – **submit the remainder by end of day 1/16**
- Meet with Tall Pines for landscape and house plan approval
- Finalize exterior trim color samples

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- **Colored rendering from the lake view – by 1/16**

Needed from JJD (designer):

- Landscape light fixture specs – by morning of 1/16
- Confirm post light actual post initial design – by morning of 1/16