



Wilson - Pine

Project Update - week ending 12/02/16

Completed this week:

- Obtained approval from Lora and Stu on house location and shifting of staked detached garage 8' to the east.
- Obtained approval from Lora on tree removal within buildable space, per trees marked with pink survey tape.
- Completed work on DNR NOI permit items with SHE (engineering firm) and submitted permit application to the DNR. This is the major DNR permit that includes everything we did for wetland delineation, delineation confirmation with DNR, endangered resource report, archaeology report, survey with buildings/grading/erosion control/etc.
- Met with site fence sub and set up install for 12/2.
- Met with Chenequa forester and buckthorn removal sub to start a game plan and bid for buckthorn removal from west buildable line to lakefront. Shared these details and plans with Susan at Tall Pines to keep them aware/involved.
- Schedule start of tree removal in buildable space for approx. 12/7. Pending weather this will take about one week.
- Continued to work on utilities, which was dependent on final survey and grading plans.

Completed this week:

- Finalize buckthorn removal scope/cost/permit
- Start tree removal in buildable space
- Work on bidding of access road into buildable space in conjunction with easement road
- Continue to work on utilities

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- A high level schedule on milestone plan completion dates (Floor plans, Shell plans, Interior plans, and other milestone plan points)
- List of any decisions needed from Lora and Stu
- List of any decisions needed from Kurt

Needed from JJD (designer):

- A high level schedule on selection completion dates