



Wilson - Pine

Project Update - week ending 12/09/16

Completed this week:

- Tree cleaning in preparation for silt fence install.
- Silt fence install.
- Obtained buckthorn removal permit from Chenequa.
- Buckthorn removal and chemical treatment of all stumps.
- Continued to work on utilities, which was dependent on final survey and grading plans.

Scheduled for next week:

- Start tree removal in buildable space – may not be until 12/19 due to temps the week of 12/16.
- Continue to work on items needed for Chenequa review (exterior material samples, landscape plan, etc.)
- Work on bidding of access road into buildable space in conjunction with easement road
- Continue to work on utilities
- Landscape plan meeting with Judy Stark and Lora. Next meeting with Judy and Lora is scheduled for 1/3/17.

Needed from Lora and Stu:

- Work with Jessica and Jorgen on exterior siding, trim, and window colors for review process. Need initial thoughts by 12/16/16.
- Work with Jessica and Jorgen on general idea of stone design for exterior veneer to guide landscaping plan stonework to coordinate with house veneer for review process. Need initial thoughts by 12/16/16.
- Work with Jessica and Jorgen on general idea of patio pavers, entry pavers, driveway pavers, driveway surface at entrance to buildable space, exterior stairways, boathouse patio shape/size/fire pit (all from Landscape meeting with Judy). Need initial thoughts by 12/16/16.

Needed from Jorgen (architect):

- Continue to provide feedback and photos of exterior siding, trim, and window colors. Need initial thoughts by 12/16/16.
- Continue to provide feedback and photos of exterior stone veneer options. Need initial thoughts by 12/16/16.
- Continue to provide feedback on general idea of patio pavers, entry pavers, driveway pavers, driveway surface at entrance to buildable space, exterior stairways, boathouse patio shape/size/fire pit (all from Landscape meeting with Judy). Need initial thoughts by 12/16/16.

Needed from JJD (designer):

- Work with Lora and Jorgen on exterior siding, trim, and window colors for review process. Need initial thoughts by 12/16/16.
- Work with Lora and Jorgen on general idea of stone design for exterior veneer to guide landscaping plan stonework to coordinate with house veneer for review process. Need initial thoughts by 12/16/16.
- Work with Lora and Jorgen on general idea of patio pavers, entry pavers, driveway pavers, driveway surface at entrance to buildable space, exterior stairways, boathouse patio shape/size/fire pit (all from Landscape meeting with Judy). Need initial thoughts by 12/16/16.