



Wilson - Pine

Project Update - week ending 12/16/16

Completed this week:

- Tree clearing moved to next week due to extreme temps.
- Met with excavator on plans and timing for new driveway access after tree removal.
- Continued landscape plan efforts with Judy Stark in preparation for Chenequa submittal.
- Continued to work on utilities, which was dependent on final survey and grading plans.
- Worked on sample exterior materials for Chenequa submittal.

Scheduled for next week:

- Start tree removal in buildable space
 - Continue to work on items needed for Chenequa review (exterior material samples, landscape plan, etc.)
 - Work on bidding of access road into buildable space in conjunction with easement road
 - Finalize utility applications
 - Continue on landscape plan based on feedback from Jessica and Jorgen from this week.
- Next meeting with Judy and Lora is scheduled for 1/3/17.

Needed from Lora and Stu:

- Work with Jessica and Jorgen on exterior siding, trim, and window colors for review process. Need initial thoughts by 12/16/16.
- Work with Jessica and Jorgen on general idea of stone design for exterior veneer to guide landscaping plan stonework to coordinate with house veneer for review process. Need initial thoughts by 12/16/16.
- Work with Jessica and Jorgen on general idea of patio pavers, entry pavers, driveway pavers, driveway surface at entrance to buildable space, exterior stairways, boathouse patio shape/size/fire pit (all from Landscape meeting with Judy). Need initial thoughts by 12/16/16.

Needed from Jorgen (architect):

- Continue to provide feedback and photos of exterior siding, trim, and window colors. Need initial thoughts by 12/16/16.
- Continue to provide feedback and photos of exterior stone veneer options. Need initial thoughts by 12/16/16.
- Continue to provide feedback on general idea of patio pavers, entry pavers, driveway pavers, driveway surface at entrance to buildable space, exterior stairways, boathouse patio shape/size/fire pit (all from Landscape meeting with Judy). Need initial thoughts by 12/16/16.

Needed from JJD (designer):

- Work with Lora and Jorgen on exterior siding, trim, and window colors for review process. Need initial thoughts by 12/16/16.
- Work with Lora and Jorgen on general idea of stone design for exterior veneer to guide landscaping plan stonework to coordinate with house veneer for review process. Need initial thoughts by 12/16/16.
- Work with Lora and Jorgen on general idea of patio pavers, entry pavers, driveway pavers, driveway surface at entrance to buildable space, exterior stairways, boathouse patio shape/size/fire pit (all from Landscape meeting with Judy). Need initial thoughts by 12/16/16.