



WilPine

Project Update - week ending 06/09/17

Completed this week:

- Remember to see the website for current pictures
- Detached garage – pending exterior trim details after house framing plans
- Boathouse – continued trimming exterior at rooflines only, windows installed, exterior light fixture locations identified
- Main House – poured and stripped forms for concrete walls for attached garage and terrace wall, fixed incorrectly placed attached garage piers, framed out for exterior wall dimensions and started setting floor joists
- Driveway – continued to maintain driveway conditions
- Site – Process still on hold as second half of directional boring by stream is too wet.
- Continued to clean up the site (downed and cut trees) around the silt fenced area
- Had conference call with Port City and JJD – reviewed next critical steps, informed window drawings ready in about 2 weeks
- Worked with possible stone provider out east on samples

Scheduled for next week:

- Follow up on exterior stone details
- Boathouse – work on exterior trim at roof lines only, start trimming and siding, start flashing.
- Detached garage – pending exterior trim detail from JJD
- Main house – continue framing flooring system for first floor, north half of first floor material to be delivered, backfill attached garage
- Site – continue on brush cleanup
- Utilities – continue on WE Energies boring in services
- Have conference call with Port City and JJD

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- Issue ~~“For Construction” exterior trim detail on detached garage 4/12, 5/3~~ pending feedback from JJD. On hold for now
- Continue on interior elevations

Needed from JJD (designer):

- Finalize and send to Jorgen all final trim details that impact framing of roof/dormer/etc overhangs by ~~6/6~~ 6/15
- Continue on interior elevation details
- Continue on interior selections