



WilPine

Project Update - week ending 06/16/17

Completed this week:

- Remember to see the website for current pictures
- Detached garage – pending exterior trim details after house framing plans
- Boathouse – continued trimming exterior at rooflines only
- Main House – backfilled attached garage, backfilled terrace, continued floor joist layout on first floor
- Driveway – continued to maintain driveway conditions
- Site – completed install of gas and electric to back of detached garage, continued to clean up the site (downed and cut trees) around the silt fenced area
- Had conference call with Port City and JJD – reviewed next critical steps, informed window drawings ready in about 1 week
- Continued to work with possible stone provider out east on samples

Scheduled for next week:

- Follow up on exterior stone details
- Boathouse – work on exterior trim, start finishing cedar shingle siding
- Detached garage – pending exterior trim detail from JJD
- Main house – continue framing flooring system and start first floor walls
- Site – continue on brush cleanup
- Have conference call with Port City and JJD

Needed from Lora and Stu:

- None

Needed from Jorgen (architect):

- Issue “For Construction” exterior trim detail on detached garage 4/12, 5/3 – pending feedback from JJD. On hold for now
- Draw final trim details that impact framing of roof/dormer/overhangs/etc. – pending feedback from JJD
- Continue on interior elevations

Needed from JJD (designer):

- Provide completion dates from list of items from 6/13 conference call, Kurt sent list to JJD, by 6/16
- Finalize and send to Jorgen all final trim details that impact framing of roof/dormer/overhangs/etc. on house by ~~6/6~~ 6/15
- Continue on interior elevation details
- Continue on interior selections