



WilPine

Project Update - week ending 01/12/18

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – enclosed for the winter as design efforts stay focused on main house
3. Boathouse – enclosed for the winter as design efforts stay focused on main house
4. Main House – misc. framing, frame overhang details, continued painting of cedar shingle siding and trim in heated basement, continued HVAC install, continued gutter install, continued cedar roof shingle install
5. JJD provided some additional roof overhang details
6. JJD – provided preliminary plumbing details

Scheduled for next week:

1. Boathouse – work on hold until further design decisions after main house priorities
2. Detached garage – work on hold until further design decisions after main house priorities
3. Main house – misc framing in the basement, continue gutters, continue cedar roofing install, continue to frame overhang details, basement HVAC, work on toilet layout details from specs obtained from JJD, painting exterior trim in the basement
4. Team conference call – Tuesday 2:00

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Work with Kevin on exterior items for sealing up the house.
2. Complete Pine South screen house plans week of 1/15/18

Needed from JJD (designer):

1. Work with Jorgen on exterior items for sealing up the house.
2. Provide updates on electrical plans and timing that works for them and Anne.