



WilPine

Project Update - week ending 01/26/18

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – enclosed for the winter as design efforts stay focused on main house
3. Boathouse – enclosed for the winter as design efforts stay focused on main house
4. Main House – misc. framing, frame overhang details, continued painting of cedar shingle siding and trim in heated basement, continued HVAC install, continued gutter install, continued cedar roof shingle install, toilet plumbing compatibility research, continue rough electrical on second floor
5. JJD - provided some under-framing details for second floor
6. JJD – working on additional plumbing selections – 4 pending toilet selections
7. JJD/Port City – continue to work collectively on great room gable, master gable, and billiards gable details
8. Port City – worked on screen house (Pine South) plans for JJD review
9. AKLD – provided updated second floor plan and draft of first floor plan

Scheduled for next week:

1. Boathouse – work on hold until further design decisions after main house priorities
2. Detached garage – work on hold until further design decisions after main house priorities
3. Main house – misc framing in the basement, continue gutters, continue cedar roofing install, continue to frame overhang details, basement HVAC, work on toilet layout details from specs obtained from JJD, painting exterior trim in the basement, rough electrical second floor, layout locations for first floor electrical plans for review at meeting on 2/6/18.
4. Team conference call – Tuesday 2:00

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Work with Kevin on exterior items for sealing up the house.
2. Complete Pine South screen house plans and email to all

Needed from JJD (designer):

1. Work with Jorgen on exterior items for sealing up the house.
2. Approval of Jorgen's plans for screen house (Pine South)
3. Additional underframing details
4. Additional framing details for basement walls and underframing
5. Provide remaining toilet selections