



WilPine

Project Update - week ending 02/02/18

Completed this week:

1. Remember to see the website for current pictures
2. Detached garage – enclosed for the winter as design efforts stay focused on main house
3. Boathouse – enclosed for the winter as design efforts stay focused on main house
4. Main House – misc. framing, frame overhang details, continued painting of cedar shingle siding and trim in heated basement, continued HVAC install, continued gutter install, continued cedar roof shingle install, started rough plumbing, toilet plumbing compatibility research, continue rough electrical on second floor, layout of electrical first floor,
5. JJD – working on additional plumbing selections – 4 pending toilet selections
6. JJD/Port City – continue to work collectively on great room gable, master gable, and billiards gable details
7. Port City – presented plans for JJD review

Scheduled for next week:

1. Boathouse – work on hold until further design decisions after main house priorities
2. Detached garage – work on hold until further design decisions after main house priorities
3. Main house – misc framing in the basement, continue gutters, continue cedar roofing install, continue to frame overhang details, basement HVAC, rough plumbing, work on toilet layout details from specs obtained from JJD, painting exterior trim in the basement, rough electrical second floor, finish layout locations for first floor electrical plans.
4. Team conference call – Tuesday 2:00

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Work with Kevin on exterior items for sealing up the house.
2. Complete Pine South screen house plans and email to all – Pending feedback/approval from JJD.

Needed from JJD (designer):

1. Work with Jorgen on exterior items for sealing up the house.
2. Approval of Jorgen's plans for screen house (Pine South)
3. Additional underframing details – all floors, rough carpenters are running out of work
4. Additional framing details for basement walls and underframing – rough carpenter are running out of work
5. Provide remaining toilet selections
6. Provide confirmation on plumbing locations for rough plumbing install