



WilPine

Project Update - week ending 02/09/18

Completed this week:

1. Remember to see the website for current pictures
2. Please see website for some new views from the frozen lake to see how much the house does NOT stand out even in the winter time.
3. Detached garage – enclosed for the winter as design efforts stay focused on main house
4. Boathouse – enclosed for the winter as design efforts stay focused on main house
5. Main House – misc. framing, frame overhang details, continued painting of cedar shingle siding and trim in heated basement, continued HVAC install, continued gutter install, continued cedar roof shingle install, continued rough plumbing, continue rough electrical on second floor, layout of electrical first floor, plumbing fixtures (toilets) specified and initial plumbing locations identified by JJD, millwork meeting, landscape meeting, wood floor layout in billiards room with HVAC supplies
6. JJD/Port City – continue to work collectively on great room gable, master gable, and billiards gable details
7. Pine South – Port City – screen house plan work, continue tile setting, set c-top, start finish plumbing

Scheduled for next week:

1. Boathouse – work on hold until further design decisions after main house priorities
2. Detached garage – work on hold until further design decisions after main house priorities
3. Main house – misc framing in the basement, continue gutters, continue cedar roofing install, continue to frame overhang details, basement HVAC, rough plumbing, painting exterior trim in the basement, rough electrical second floor, finish layout locations for first floor electrical plans.
4. Pine South – Port City - screen house final plans; continue tile setting and finish plumbing
5. Team conference call – Tuesday 2:00

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. Work with Kevin on exterior items for sealing up the house.
2. Complete Pine South screen house plans and email to all

Needed from JJD (designer):

1. Work with Jorgen on exterior items for sealing up the house.
2. Additional underframing details – all floors, rough carpenters are running out of work
3. Additional framing details for basement walls and underframing – rough carpenter are running out of work