



WilPine

Project Update - week ending 11/30/18

Completed this week:

1. Detached garage – Concentration #4 design area, pending other areas, temporary door enclosures
2. Boathouse – Grouted pavers, Concentration #4 design area, on hold for now as all next steps pending design
3. Main House – misc. framing, continued painting of cedar shingle siding and trim, continued HVAC install, continued rough plumbing, continue rough electrical, millwork meetings, continue landscaping, continued home automation, JJD provided more answers to open items, continued tile in girl's showers and tile prep in master shower, buckthorn removal, started excavation for terrace steps and auto court parking area, temporary door enclosures, continued buckthorn removal, met on future master plan for land management
4. Pine South – screen house – making door, complete painting and screening in the spring.

Scheduled for next week:

1. Boathouse – Concentration #4 design area
2. Detached garage – Concentration #4 - east side pending JJD decisions on staircase, landing, door, and door trim;
3. Main house – Number 1 focus is items needed to close up walls. Misc framing, continue gutters, continue to frame overhang details, rough HVAC, rough plumbing, painting exterior trim, rough electrical, home automation, under-framing, cabinetry and millwork meeting, landscape meeting on infrastructure for landscape stairs and walls; continue tile setting in three showers, continue excavation for terrace steps and auto court parking area, continue buckthorn removal
4. Pine South – exterior doors
5. Team conference call – Tuesday 2:00

Needed from Lora and Stu:

1. None

Needed from Jorgen (architect):

1. None

Needed from JJD (designer):

1. Completion of open item list Kurt completed with priorities
2. Jessica – Girl’s closet drawer fronts, detached garage door inspiration photo(s), Caroline’s window bench inspiration photo(s), weather vane, approval of radius staircase windows – from Kevin’s review